

JUNE 20, 2024



Minot International Airport

CONSTRUCTION NEWSLETTER: WEEK 2



Contact Information:

Taxiway & Taxilane Projects

SEH Engineer

Lindsay Reidt, PE

763.370.4055

Wildlife Hazard Removal

SEH Engineer

Jarrold Nelson, PE

651.325.8161

Airport Operations Manager

Maria Romanick

701.857.4724



This is the second weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

TAXIWAY B2 AND TAXILANES A & B RECONSTRUCTION

- This week brought the start of Phase 1 construction, which requires the closure of Taxilanes A & B of the North T-Hangar Area
- The first week of construction included contractor setup, reclamation of the taxilane pavement, and the removal of excess asphalt pavement
- Phase 1 construction is expected to last 5 weeks, after which Taxilanes A & B will reopen
- **Project Lookahead**
 - Next week the contractor will begin sub-grade excavation and preparation
 - The targeted completion date for this project is early August

WILDLIFE HAZARD REMOVAL PROJECT

- Initial operations have begun this week in the southwest portion of the airfield
- The first week of work consisted of haul road and security set-up, as well as installation of construction fencing around the Phase 1 construction limits
- **Project Lookahead**
 - Next week the contractor will conduct minor grading operations near Taxiway C
 - Full construction operations are expected to begin July 9th in the southwest and southeast portions of the airfield
 - The targeted completion date for this project is late November

Please check NOTAMs for up-to-date information regarding the airfield status.