

JUNE 27, 2024



Minot International Airport

CONSTRUCTION NEWSLETTER: WEEK 3



Contact Information:

Taxiway & Taxilane Projects

SEH Engineer

Lindsay Reidt, PE

763.370.4055

Wildlife Hazard Removal

SEH Engineer

Jarrold Nelson, PE

651.325.8161

Airport Operations Manager

Maria Romanick

701.857.4724



This is the third weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

TAXIWAY B2 AND TAXILANES A & B RECONSTRUCTION

- Phase 1 construction continued this week on Taxilanes A & B of the North T-Hangar Area
- The second week of construction included site excavation, preparation of the underlying subgrade, and drain tile installation.
- Phase 1 construction is expected to last 5 weeks, after which Taxilanes A & B will reopen
- **Project Lookahead**
 - Next week the contractor will begin installation of the aggregate base course and concrete valley gutter
 - The targeted completion date for this project is early August

WILDLIFE HAZARD REMOVAL PROJECT

- Initial contractor setup and site security operations were completed last week in the southwest portion of the airfield
- **Project Lookahead**
 - Full construction operations are expected to begin July 9th in the southwest and southeast portions of the airfield
 - The targeted completion date for this project is late November

Please check NOTAMs for up-to-date information regarding the airfield status.