

JULY 4, 2024



# Minot International Airport

## CONSTRUCTION NEWSLETTER: WEEK 4



### Contact Information:

Taxiway & Taxilane Projects  
SEH Engineer  
**Lindsay Reidt, PE**  
763.370.4055

Wildlife Hazard Removal  
SEH Engineer  
**Jarrod Nelson, PE**  
651.325.8161

Airport Operations Manager  
**Maria Romanick**  
701.857.4724



This is the fourth weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

### TAXIWAY B2 AND TAXILANES A & B RECONSTRUCTION

- Phase 1 construction continued this week on Taxilanes A & B of the North T-Hangar Area.
- The third week of construction included preparation of the subgrade and drain tile installation.
- Due to wet site conditions, the subgrade preparation has been extended by one week. This delay is not expected to impact the overall completion date for the project.
- It is anticipated that Phase 1 construction will be completed by July 19th, after which Taxilanes A & B will reopen.
- **Project Lookahead**
  - Next week the contractor will begin installation of the aggregate base course and constructing the concrete valley gutter.
  - The targeted completion date for this project is early August.

### WILDLIFE HAZARD REMOVAL PROJECT

- Initial contractor setup and site security operations have been completed in the southwest portion of the airfield.
- **Project Lookahead**
  - Construction operations are expected to proceed on July 15th in the southwest portion of the airfield.
  - The targeted completion date for this project is late November.

***Please check NOTAMs for up-to-date information regarding the airfield status.***