

JULY 11, 2024



Minot International Airport

CONSTRUCTION NEWSLETTER: WEEK 5



Contact Information:

Taxiway & Taxilane Projects
SEH Engineer
Lindsay Reidt, PE
763.370.4055

Wildlife Hazard Removal
SEH Engineer
Jarrold Nelson, PE
651.325.8161

Airport Operations Manager
Maria Romanick
701.857.4724



This is the fourth weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

TAXIWAY B2 AND TAXILANES A & B RECONSTRUCTION

- Phase 1 construction continued this week on Taxilanes A & B of the North T-Hangar Area.
- The fourth week of construction included installation of aggregate base course, draitile, and concrete valley gutters.
- Asphalt paving operations are expected to begin this week and continue into next week
- It is anticipated that Phase 1 construction will be completed by July 19th, after which Taxilanes A & B will reopen.
- **Project Lookahead**
 - Next week the contractor will continue asphalt paving.
 - The targeted completion date for this project is early August.

WILDLIFE HAZARD REMOVAL PROJECT

- Initial contractor setup and site security operations have been completed in the southwest portion of the airfield.
- **Project Lookahead**
 - Construction operations are expected to proceed on July 15th in the southwest portion of the airfield.
 - The targeted completion date for this project is late November.

Please check NOTAMs for up-to-date information regarding the airfield status.