

JULY 18, 2024



# Minot International Airport

## CONSTRUCTION NEWSLETTER: WEEK 6



### Contact Information:

Taxiway & Taxilane Projects  
SEH Engineer  
**Lindsay Reidt, PE**  
763.370.4055

Wildlife Hazard Removal  
SEH Engineer  
**Jarrold Nelson, PE**  
651.325.8161

Airport Operations Manager  
**Maria Romanick**  
701.857.4724



This is the sixth weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

### TAXIWAY B2 AND TAXILANES A & B RECONSTRUCTION

- Phase 1 construction continued this week on Taxilanes A & B of the North T-Hangar Area.
- The fifth week of construction included installation of concrete valley gutters and asphalt paving.
- It is anticipated that Phase 1 construction will be completed by Monday, July 22, after which Taxilanes A & B will reopen.
- **Project Lookahead**
  - The second phase of the project is expected to begin in early August.
  - Phase 2 work will require the closure of Taxiway B2 and is anticipated to last 3 weeks.

### WILDLIFE HAZARD REMOVAL PROJECT

- Initial contractor setup and site security operations have been completed in the southwest portion of the airfield.
- **Project Lookahead**
  - Construction operations are expected to proceed next week.
  - Work will include topsoil stripping and initial grading stripping in the Phase 1 work area.
  - The targeted completion date for this project is late November.

***Please check NOTAMs for up-to-date information regarding the airfield status.***