

JULY 25, 2024



Minot International Airport

CONSTRUCTION NEWSLETTER: WEEK 7



Contact Information:

Taxiway & Taxilane Projects

SEH Engineer

Lindsay Reidt, PE

763.370.4055

Wildlife Hazard Removal

SEH Engineer

Jarrod Nelson, PE

651.325.8161

Airport Operations Manager

Maria Romanick

701.857.4724



This is the seventh weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

TAXIWAY B2 AND TAXILANES A & B RECONSTRUCTION

- Phase 1 construction continued this week on Taxilanes A & B of the North T-Hangar Area.
- The sixth week of construction included installation of concrete valley gutters and asphalt paving.
- Taxilanes A & B reopened this week.
- **Project Lookahead**
 - The second phase of the project is expected to begin in mid-August.
 - Phase 2 work will require the closure of Taxiway B2 and is anticipated to last 3 weeks.

WILDLIFE HAZARD REMOVAL PROJECT

- Initial contractor setup and site security operations have been completed in the southwest portion of the airfield.
- **Project Lookahead**
 - Construction operations are expected to proceed next week.
 - Work will include topsoil stripping and initial grading stripping in the Phase 1 work area.
 - Construction is currently projected to be complete in the summer of 2025.

Please check NOTAMs for up-to-date information regarding the airfield status.