



Minot International Airport

CONSTRUCTION NEWSLETTER: WEEK 8



Contact Information:

Taxiway & Taxilane Projects

SEH Engineer

Lindsay Reidt, PE

763.370.4055

Wildlife Hazard Removal

SEH Engineer

Jarrold Nelson, PE

651.325.8161

Airport Operations Manager

Maria Romanick

701.857.4724



This is the eighth weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

TAXIWAY B2 AND TAXILANES A & B RECONSTRUCTION

- Phase 1 construction has been completed on Taxilanes A & B of the North T-Hangar Area.
- **Project Lookahead**
 - The second phase of the project is expected to begin in mid-August - currently scheduled for August 12.
 - Phase 2 work will require the closure of Taxiway B2 and is anticipated to last 3 weeks.
 - During Phase 2 construction, pavement patching on Taxiway F will occur. Work will be limited to 2 working days.

WILDLIFE HAZARD REMOVAL PROJECT

- Contractor has stripped topsoil in the Phase 1 and Phase 2 areas of the project.
- The perimeter bypass road has been constructed outside of the glideslope critical area.
- **Project Lookahead**
 - Next week's work is anticipated to include excavation in the southwest ditch in the Phase 1 work area and placement of embankment in the Phase 2 work area (southeast quadrant of the airfield).
 - The targeted completion date for this project is the summer of 2025.

Please check NOTAMs for up-to-date information regarding the airfield status.