

AUGUST 8, 2024



# Minot International Airport

## CONSTRUCTION NEWSLETTER: WEEK 9



### Contact Information:

#### Taxiway & Taxilane Projects

SEH Engineer

**Lindsay Reidt, PE**

763.370.4055

#### Wildlife Hazard Removal

SEH Engineer

**Jarrold Nelson, PE**

651.325.8161

#### Airport Operations Manager

**Maria Romanick**

701.857.4724



This is the ninth weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

### TAXIWAY B2 AND TAXILANES A & B RECONSTRUCTION

- Phase 1 construction has been completed on Taxilanes A & B of the North T-Hangar Area.
- **Project Lookahead**
  - The second phase of the project is expected to begin on Monday, August 19.
  - Phase 2 work will require the closure of Taxiway B2 and is anticipated to last 3 weeks.
  - During Phase 2 construction, pavement patching on Taxiway F will occur. Work will be limited to 2 working days.

### WILDLIFE HAZARD REMOVAL PROJECT

- The contractor has started ditch excavation in the Phase 1 area of the project and construction of an embankment in the Phase 2 work area. The contractor has also hauled away debris from the clearing and grubbing operations.
- **Project Lookahead**
  - Next week's work is anticipated to include continuation of excavation in the southwest ditch in the Phase 1 work area and placement of embankment in the Phase 2 work area (southeast quadrant of the airfield).
  - The targeted completion date for this project is the summer of 2025.

***Please check NOTAMs for up-to-date information regarding the airfield status.***