

AUGUST 15, 2024



Minot International Airport

CONSTRUCTION NEWSLETTER: WEEK 10



Contact Information:

Taxiway & Taxilane Projects

SEH Engineer

Lindsay Reidt, PE

763.370.4055

Wildlife Hazard Removal

SEH Engineer

Jarrod Nelson, PE

651.325.8161

Airport Operations Manager

Maria Romanick

701.857.4724



This is the tenth weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

TAXIWAY B2 AND TAXILANES A & B RECONSTRUCTION

- Phase 1 construction has been completed on Taxilanes A & B of the North T-Hangar Area.
- **Project Lookahead**
 - The second phase of the project is expected to begin on Monday, August 19.
 - Phase 2 work will require the closure of Taxiway B2 and is anticipated to last 3 weeks.
 - During Phase 2 construction, pavement patching on Taxiway F will occur. Work will be limited to 2 working days.

WILDLIFE HAZARD REMOVAL PROJECT

- The contractor has continued ditch excavation in the Phase 1 area of the project and construction of an embankment in the Phase 2 work area.
- **Project Lookahead**
 - Next week's work is anticipated to include continuation of excavation in the southwest ditch in the Phase 1 work area and placement of embankment in the Phase 2 work area (southeast quadrant of the airfield).
 - The targeted completion date for this project is the summer of 2025.

Please check NOTAMs for up-to-date information regarding the airfield status.