



Minot International Airport

CONSTRUCTION NEWSLETTER: WEEK 11

Taxiway B2



Taxiway B2



Wildlife Project



Contact Information:

Taxiway & Taxilane Projects
SEH Engineer
Lindsay Reidt, PE
763.370.4055

Wildlife Hazard Removal
SEH Engineer
Jarrod Nelson, PE
651.325.8161

Airport Operations Manager
Maria Romanick
701.857.4724



This is the eleventh weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

TAXIWAY B2 AND TAXILANES A & B RECONSTRUCTION

- This week marked the commencement of Phase 2 construction, which requires the closure of Taxiway B2. The first week of construction involved asphalt demolition and removal, as well as subgrade preparation.
- **Project Lookahead**
 - Next week, the contractor will begin to install aggregate base and prepare for paving.
 - This phase will include pavement patching on Taxiway F. Work will be limited to 2 working days. Exact dates of Taxiway F work to be determined.
 - Phase 2 is expected to last 3 weeks, after which Taxiway B2 will reopen.

WILDLIFE HAZARD REMOVAL PROJECT

- The contractor has continued ditch excavation in the Phase 1 area of the project and construction of embankment and filling in of wetland areas in the Phase 2 work area.
- **Project Lookahead**
 - Next week, the contractor will continue with the excavation and embankment construction carried out this week.
 - Starting August 26, the Runway 13-31 ILS facility will be removed from service due to construction operations occurring in the ILS critical area.
 - The targeted completion date for this project is the summer of 2025.

Please check NOTAMs for up-to-date information regarding the airfield status.