



Minot International Airport

CONSTRUCTION NEWSLETTER: WEEK 12



Wildlife Project



Taxiway B2



Wildlife Project

Contact Information:

Taxiway & Taxilane Projects
SEH Engineer
Lindsay Reidt, PE
763.370.4055

Wildlife Hazard Removal
SEH Engineer
Jarrod Nelson, PE
651.325.8161

Airport Operations Manager
Maria Romanick
701.857.4724



This is the twelfth weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

TAXIWAY B2 AND TAXILANES A & B RECONSTRUCTION

- Phase 2 construction continued this week on Taxiway B2. The second week of construction involved installation of aggregate base material.
- **Project Lookahead**
 - Phase 2B construction will begin on Tuesday, September 3rd. This phase will require the closure of Taxiway B between Runway 8-26 and Taxiway C3.
 - A two-day closure of Taxiway F will begin on Thursday, September 5th for pavement patching work.
 - Phase 2 is expected to be completed on Monday, September 10th, after which Taxiway B and B2 will reopen.

WILDLIFE HAZARD REMOVAL PROJECT

- The contractor has continued ditch excavation in the Phase 1 area of the project and construction of embankment and filling in of wetland areas in the Phase 2 work area.
- **Project Lookahead**
 - Next week, the contractor will continue with the excavation and embankment construction carried out this week and begin to install storm water infrastructure in the Phase 1 & 2 work areas.
 - Starting Tuesday, September 3rd, Taxiway C located between Taxiway F and Taxiway C4 will be closed on a daily basis between 7:00AM and 8:30PM to accommodate adjacent grading construction. This closure duration is anticipated to last one week.

Please check NOTAMs for up-to-date information regarding the airfield status.