



Minot International Airport

CONSTRUCTION NEWSLETTER: WEEK 13



Taxiway B2



Taxiway B2



Wildlife Project

Contact Information:

Taxiway & Taxilane Projects
SEH Engineer
Lindsay Reidt, PE
763.370.4055

Wildlife Hazard Removal
SEH Engineer
Jarrod Nelson, PE
651.325.8161

Airport Operations Manager
Maria Romanick
701.857.4724



This is the thirteenth weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

TAXIWAY B2 AND TAXILANES A & B RECONSTRUCTION

- Phase 2 construction continued this week on Taxiway B2. The third week of construction involved pavement demolition, installation of aggregate base, and asphalt paving.
- Pavement patching is being completed on Taxiway F next week. This work will begin on Monday, September 9th and should be completed by Tuesday, September 10th.
- **Project Lookahead**
 - Phase 2 is expected to be completed on Tuesday, September 10th, after which Taxiway B and B2 will reopen.

WILDLIFE HAZARD REMOVAL PROJECT

- The contractor has continued ditch excavation in the Phase 1 area of the project and construction of embankment areas in the Phase 2 work area.
- This week, grading work adjacent to Taxiway C has begun. To accommodate this work, Taxiway C will be closed from Taxiway F to Taxiway C4 on a daily basis between 7:00AM and 8:30PM.
- **Project Lookahead**
 - Next week, the contractor will continue with the excavation and embankment construction carried out this week and begin to install storm water infrastructure in the Phase 1 & 2 work areas.
 - Taxiway C is expected to reopen following the completion of Phase 1A construction, which is expected to be on Thursday, September 12th.

Please check NOTAMs for up-to-date information regarding the airfield status.