



Minot International Airport

CONSTRUCTION NEWSLETTER: WEEK 14

Taxiway B2



Taxiway F



Wildlife Project



Contact Information:

Taxiway & Taxilane Projects
SEH Engineer
Lindsay Reidt, PE
763.370.4055

Wildlife Hazard Removal
SEH Engineer
Jarrod Nelson, PE
651.325.8161

Airport Operations Manager
Maria Romanick
701.857.4724



This is the fourteenth weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

TAXIWAY B2 AND TAXILANES A & B RECONSTRUCTION

- Phase 2 construction continued this week on Taxiway B2. The fourth week of construction involved asphalt paving, improvements to drainage infrastructure and electrical work.
- Taxiway B was reopened on Tuesday evening and Taxiway B2 will be reopened following pavement marking work that will occur next week.
- Taxiway F pavement patching has been completed and the Taxiway has been reopened.

WILDLIFE HAZARD REMOVAL PROJECT

- The contractor has continued ditch excavation in the Phase 1 area of the project, construction of embankment areas in the Phase 2 work area, and installation of storm water infrastructure in the Phase 1 & 2 work areas.
- To accommodate adjacent grading work, Taxiway C will be closed from Taxiway F to Taxiway C4 on a daily basis between 7:00AM and 8:30PM.
- **Project Lookahead**
 - Next week, the contractor will continue with the excavation and embankment construction carried out this week and continue to install storm water infrastructure in the Phase 1 & 2 work areas.
 - Taxiway C is expected to reopen following the completion of Phase 1A construction, which is expected to be on Friday, September 20th.

Please check NOTAMs for up-to-date information regarding the airfield status.