



Minot International Airport

CONSTRUCTION NEWSLETTER: WEEK 15



Wildlife Project



Taxiway B2



Wildlife Project

Contact Information:

Taxiway & Taxilane Projects
SEH Engineer
Lindsay Reidt, PE
763.370.4055

Wildlife Hazard Removal
SEH Engineer
Jarrod Nelson, PE
651.325.8161

Airport Operations Manager
Maria Romanick
701.857.4724



This is the fifteenth weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

TAXIWAY B2 AND TAXILANES A & B RECONSTRUCTION

- Phase 2 construction continued this week on Taxiway B2. The fifth week of construction involved electrical improvements, pavement marking, and restoration work.
- Taxiway B2 will be reopened on Thursday, September 19th.

WILDLIFE HAZARD REMOVAL PROJECT

- The contractor has continued ditch excavation in the Phase 1 area of the project, construction of embankment areas in the Phase 2 work area, and installation of storm water infrastructure in the Phase 1 & 2 work areas.
- To accommodate adjacent grading work, Taxiway C will be closed from Taxiway F to Taxiway C4 on a daily basis between 7:00AM and 8:30PM.
- **Project Lookahead**
 - Next week, the contractor will continue with the excavation and embankment construction carried out this week and continue to install storm water infrastructure in the Phase 1 & 2 work areas.
 - Taxiway C is expected to reopen following the completion of Phase 1A construction, which is expected to be on Friday, September 27th.

Please check NOTAMs for up-to-date information regarding the airfield status.