



Minot International Airport

CONSTRUCTION NEWSLETTER: WEEK 16



Taxiway B2



Wildlife Project



Wildlife Project

Contact Information:

Taxiway & Taxilane Projects
SEH Engineer
Lindsay Reidt, PE
763.370.4055

Wildlife Hazard Removal
SEH Engineer
Jarrod Nelson, PE
651.325.8161

Airport Operations Manager
Maria Romanick
701.857.4724



This is the sixteenth weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

TAXIWAY B2 AND TAXILANES A & B RECONSTRUCTION

- Phase 2 construction was completed last week on Taxiway B2. All affected pavements have reopened.

WILDLIFE HAZARD REMOVAL PROJECT

- The contractor has continued ditch excavation in the Phase 1 area of the project, construction of embankment areas in the Phase 2 work area, and installation of storm water infrastructure in the Phase 1 & 2 work areas.
- To accommodate adjacent grading work, Taxiway C has been closed from Taxiway F to Taxiway C4 on a daily basis between 7:00AM and 8:30PM.
- **Project Lookahead**
 - Next week, the contractor will continue grading and turf restoration in the Phase 1 area (Southwest Quadrant) and the Phase 2 area (Southeast Quadrant). Topsoiling stripping and installation of storm water infrastructure will commence in the Phase 3 project area (Northeast Quadrant).
 - Taxiway C is expected to reopen following the completion of Phase 1A construction, which is expected to be on Tuesday, October 1st.

Please check NOTAMs for up-to-date information regarding the airfield status.