

OCTOBER 3, 2024



Minot International Airport

CONSTRUCTION NEWSLETTER: WEEK 17



Contact Information:

Wildlife Hazard Removal

SEH Engineer

Jarrod Nelson, PE

651.325.8161

Airport Operations Manager

Maria Romanick

701.857.4724



This is the seventeenth weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

WILDLIFE HAZARD REMOVAL PROJECT

- The contractor has completed construction in critical areas at the northwest and southwest ends of the primary runway to allow for aircraft instrument procedures to recommence this week.
- Phase 3 construction in the northeast quadrant of the airport is commencing this week with storm sewer and drain tile installation.
- Phase 1A construction adjacent to Taxiway C is primarily complete. Remaining utility and landscaping work to occur at a time to be determined.
- **Project Lookahead**
 - Next week, the contractor will continue with installation of Phase 3 utilities, continue to finalize grading/shaping for airfield drainage ditches in the Phase 1 and Phase 2 project areas, and proceed with Retention Basin A improvements at the south end of the airport.

Please check NOTAMs for up-to-date information regarding the airfield status.