

OCTOBER 14, 2024



Minot International Airport

CONSTRUCTION NEWSLETTER: WEEK 18



Contact Information:

Wildlife Hazard Removal

SEH Engineer

Jarrod Nelson, PE

651.325.8161

Airport Operations Manager

Maria Romanick

701.857.4724



This is the eighteenth weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

WILDLIFE HAZARD REMOVAL PROJECT

- Phase 1A construction adjacent to Taxiway C is primarily complete.
- Topsoil and riprap work has been completed in Phase 1 and Phase 1A project areas in the southwest quadrant of the airport. Landscaping work is to occur at a time to be determined.
- Phase 2 topsoil work in the southeast quadrant of the airport has been completed and is ready for landscaping.
- Phase 3 construction in the northeast quadrant of the airport has commenced with topsoil stripping and storm sewer work.
- Retention basin A preparation work at the south end of the airport has commenced and the concrete base slab for the impact wall structure has been poured.
- **Project Lookahead**
 - Next week, the contractor will continue with Phase 3 topsoil stripping and begin excavation. This will include closure of runway 8-26. Landscaping is planned for Phase 1 and Phase 2 areas. Retention basin A work planned includes pouring of impact structure walls and pipe work.

Please check NOTAMs for up-to-date information regarding the airfield status.