

OCTOBER 17, 2024



Minot International Airport

CONSTRUCTION NEWSLETTER: WEEK 19



Contact Information:

Wildlife Hazard Removal
SEH Engineer
Jarrod Nelson, PE
651.325.8161

Airport Operations Manager
Maria Romanick
701.857.4724



This is the nineteenth weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

WILDLIFE HAZARD REMOVAL PROJECT

- Phase 1A construction adjacent to Taxiway C is primarily complete with utility lowering and final landscaping work remaining.
- Topsoil placement has been completed in Phase 1 project area in the southwest quadrant of the airport. Landscaping work is being completed in this area.
- Phase 2 topsoil placement in the southeast quadrant of the airport has been completed. Landscaping work is being completed in this area.
- Phase 3 construction in the northeast quadrant of the airport is proceeding with airfield ditch grading operations.
- Retention basin A preparation work at the south end of the airport has commenced and construction of the impact wall structure is underway.
- **Project Lookahead**
 - Next week, the contractor will continue with Phase 3 ditch grading operations and filling in of wetland areas. Retention basin A work includes pouring of impact structure walls and pipe work.

Please check NOTAMs for up-to-date information regarding the airfield status.