



Minot International Airport

CONSTRUCTION NEWSLETTER: WEEK 20



Contact Information:

Wildlife Hazard Removal
SEH Engineer
Jarrod Nelson, PE
651.325.8161

Airport Operations Manager
Maria Romanick
701.857.4724



This is the twentieth weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

WILDLIFE HAZARD REMOVAL PROJECT

- Phase 1A construction adjacent to Taxiway C is primarily complete with utility lowering and final landscaping work to be completed over the next week.
- Topsoil placement has been completed in Phase 1 project area in the southwest quadrant of the airport. Landscaping work is being completed in this area.
- Phase 2 topsoil placement in the southeast quadrant of the airport has been completed. Landscaping work is being completed in this area.
- Phase 3 construction in the northeast quadrant of the airport is proceeding with airfield ditch grading operations.
- Retention basin A impact wall construction continues.
- **Project Lookahead**
 - Next week, the contractor will continue with Phase 3 ditch grading operations and filling in of wetland areas. Retention basin A work will include pipe installation and backfilling.

Please check NOTAMs for up-to-date information regarding the airfield status.