



Minot International Airport

CONSTRUCTION NEWSLETTER: WEEK 21



Contact Information:

Wildlife Hazard Removal
SEH Engineer
Jarrod Nelson, PE
651.325.8161

Airport Operations Manager
Maria Romanick
701.857.4724



This is the twenty first weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

WILDLIFE HAZARD REMOVAL PROJECT

- Phase 1A construction adjacent to Taxiway C is primarily complete with final landscaping work being performed.
- Topsoil placement has been completed in Phase 1 project area in the southwest quadrant of the airport. Landscaping work is being completed in this area.
- Phase 2 topsoil placement in the southeast quadrant of the airport has been completed. Landscaping work is being completed in this area.
- Phase 3 construction in the northeast quadrant of the airport is proceeding with airfield ditch grading operations.
- Retention basin A storm sewer pipe installation is being performed.
- **Project Lookahead**
 - Next week, the contractor will continue with Phase 3 ditch grading operations and filling in of wetland areas. Retention basin A work will include backfilling and site restoration.

Please check NOTAMs for up-to-date information regarding the airfield status.