



# Minot International Airport

## CONSTRUCTION NEWSLETTER: WEEK 22



### Contact Information:

**Wildlife Hazard Removal**  
SEH Engineer  
**Jarrod Nelson, PE**  
651.325.8161

Airport Operations Manager  
**Maria Romanick**  
701.857.4724



This is the twenty second weekly newsletter update regarding the summer 2024 construction projects at Minot International Airport.

### WILDLIFE HAZARD REMOVAL PROJECT

- Landscaping, seeding, and mulching work is being completed in the Phase 1 area (southwest quadrant of the airport) this week.
- Phase 3 construction in the northeast quadrant of the airport is proceeding with airfield ditch grading and filling in of wetlands.
- Retention basin A storm sewer pipe installation continues at the south end of the airport.
- **Project Lookahead**
  - Next week, the contractor will continue with Phase 3 ditch grading operations and topsoiling. Retention basin A work will include storm sewer pipe installation, backfilling, and site restoration.
  - Project construction is anticipated to reach substantial completion across all phases by late-November, weather permitting.

***Please check NOTAMs for up-to-date information regarding the airfield status.***