

AUGUST 1, 2025



Minot International Airport

CONSTRUCTION NEWSLETTER: WEEK 1



Project Manager
(SEH)

Kyle Nelson, PE
651.900.0016

Airport Operations
Manager

Maria Romanick
701.857.4724



This is the first weekly newsletter update for the Taxiway C Rehabilitation & Edge Lighting project at the Minot International Airport. The project includes pavement rehabilitation on Taxiway C (south of Taxiway D) and Taxiway C3. Additionally, the Taxiway C & C3 edge lighting, circuitry, and signage will be replaced within the project area.

PROJECT UPDATE – PHASE 1A

Phase 1A of the project began this week, which includes the work area consisting of Taxiway C south of Taxiway F. Work items this week included traffic control installation, erosion control measures, pavement removals & milling, and electrical/lighting work items. Following the pavement removal, crews began working on additional joint repair measures on the existing taxiway pavement. Additionally, installation of the new taxiway edge light bases & conduit began after removals were completed.

PROJECT LOOK AHEAD – PHASE 1A

Taxiway C (south of Taxiway F) is anticipated to remain closed for construction through August 28, 2025.

The week of **August 4th**, the contractor is aiming to begin initial asphalt paving on Taxiway C, pending final material testing and approval. Additionally, work will continue on the new taxiway edge lighting system installation.

PROJECT LOOK AHEAD – PHASE 1B & 1C

Phase 1B & 1C are anticipated to occur concurrently, during the week of August 11th.

Phase 1B (green hatching) includes pavement rehabilitation and edge lighting work on Taxiway C at the Taxiway D intersection. This phase is limited to a total of 4 calendar days, and will include the full, continuous closure of Taxiway D (between the Cargo Apron & Runway 13/31) and Taxiway F.

Access to the south hangar area (via Taxiway F) will not be available during this work (week of Aug. 11). The Minot International Airport will provide free tiedown space on the General Aviation Ramp for affected tenants throughout Phase 1B.

Phase 1C (orange hatching) includes pavement rehabilitation & edge lighting work within the Runway Safety Area (RSA) of Runway 13/31. To facilitate this work, a two-day continuous closure of Runway 13/31 is planned for Tuesday, Aug. 12 at 6:00AM, through Wednesday, Aug. 13 at 8:00PM.

*Please note that the above schedule is weather dependent.
Always check NOTAMs for the most up-to-date airfield status.*