

AUGUST 22, 2025



# Minot International Airport

## CONSTRUCTION NEWSLETTER: WEEK 4



Project Manager  
(SEH)

**Kyle Nelson, PE**  
651.900.0016

Airport Operations  
Manager

**Maria Romanick**  
701.857.4724



This is the fourth weekly newsletter update for the Taxiway C Rehabilitation & Edge Lighting project at the Minot International Airport.

### PROJECT UPDATE – PHASE 1A & 1B

**Taxiway C (south of Taxiway F) is anticipated to remain closed for construction through Friday, August 29, 2025.**

This week, Phase 1B of the project commenced, including pavement rehabilitation and edge lighting replacement within the intersection of Taxiway D & Taxiway C. The intersection, and Taxiway F, was closed on Tuesday morning, and is expected to reopen by the end of the day today (Friday, Aug. 22).

As of the end of this week, all Phase 1 paving operations are complete. Additionally, crews continued work on the edge lighting infrastructure on Taxiway C within the Phase 1A work area. Finally, initial pavement markings were installed for the Phase 1 work area.

### PROJECT LOOK AHEAD – PHASE 1A - NEXT WEEK

Next week, primary work items include finishing the new LED taxiway edge lighting system on Taxiway C, as well as final grading and cleanup for Phase 1. The Phase 1 work area (Taxiway C) is anticipated to reopen by the end of next week.

### PROJECT LOOK AHEAD – PHASE 2 - WEEK OF SEPT. 2ND

Pending the successful completion of Phase 1 next week, Phase 2 is anticipated to kick off after Labor Day on Tuesday, September 2nd. Phase 2 will include the closure of Taxiway C3, between Taxiway C and Taxiway B. Similar to Phase 1, work items include edge lighting replacement, pavement rehabilitation, and guidance signage.

*Please note that the above schedule is weather dependent.  
Always check NOTAMs for the most up-to-date airfield status.*