

SEPTEMBER 26, 2025



Minot International Airport

CONSTRUCTION NEWSLETTER: WEEK 9



Project Manager
(SEH)
Kyle Nelson, PE
651.900.0016

Airport Operations
Manager
Maria Romanick
701.857.4724



This is the ninth weekly newsletter update for the Taxiway C/C3 Rehabilitation & Edge Lighting project at the Minot International Airport.

PROJECT UPDATE – PHASE 3 - TAXIWAY C3 IS OPEN!

As of Thursday evening, Phase 3 work items on Taxiway C3 were completed and all airfield pavements were reopened!

This week consisted of taxiway paving, pavement markings, grading, and turf establishment. Also, electrical work was completed for the new taxiway edge lighting system, and the electrical circuitry was turned back on with the reopening of the pavement areas. The taxiway was reopened following final clean-up and an inspection from MOT Operations. The contractors will continue to complete the cleaning up of their storage areas and equipment over the following week.

All of the project area, including Taxiway C and C3, will receive another fresh coat of paint in Spring 2026.

Thank you to all for the patience and coordination throughout this year's construction projects!

PROJECT LOOK AHEAD – RUNWAY 8/26 DESIGN FIELD WORK

Runway 8/26 will be closed Monday, Aug. 29 (8:00AM) – Thursday, Oct. 2 (5:00PM).

The airport is completing design work to facilitate the rehabilitation of Runway 8/26 and realignment of Taxiway B. Next week, the project team will be completing survey work, pavement coring, and utility investigations to aid the design of these projects.

***Please note that the above schedule is weather dependent.
Always check NOTAMs for the most up-to-date airfield status.***